

Projects in FY-2005 One-Year Program Which Were Not Let to Contract or Not Awarded in FY-2005

Two projects that were in the FY-2005 Nebraska Highway Program were not let to contract or not awarded in FY-2005. One of these projects will be shown in the FY-2006 Surface Transportation Program Book as a FY-2005 carry-over project.

<u>Control No.</u>	<u>Project No.</u>	<u>Location</u>	<u>Current Estimate (\$1,000)</u>	<u>Explanation</u>
31599	RD-81-4(1016)	N-84 to N-12	\$2,774	Project was re-scoped from concrete pavement repair to include resurfacing and surfaced shoulders. The cost estimate increased from \$370 to \$2,774. This project is now included In the Fiscal 2006 construction program. It will be let to contract in the winter of 2005/2006.
80604	NH-281-4(112)	Chambers Junction North	\$5,631	Gr., Str., Resurf., and Surf. Shld. Project that wasn't ready to be let in Fiscal 2005. This project will now be let to contract in the Fall/Winter 2005. This carry-over project is shown in the District 3 portion of this program book.